

RESOLUTION NO. 12-11-08-01 (NEVILLE MANOR PLAN)

A RESOLUTION OF THE COLLIER TOWNSHIP MUNICIPAL AUTHORITY AGREEING TO ACCEPT OWNERSHIP OF TWO SEGMENTS OF SANITARY SEWER LINES AND MANHOLES AS INSTALLED AND CONSTRUCTED AND REFERRED TO AS THE NEVILLE MANOR PLAN OF LOTS EXTENSION

WHEREAS, the property developer, Neville Manor, Inc. has caused to be constructed, certain sanitary sewers, manholes and associated main line components in and through the Neville Manor Plan of Lots; and,

WHEREAS, Neville Manor, Inc. has awarded the necessary contracts for the construction and installation of the line and manholes to Sopko Contracting, Inc.; and,

WHEREAS, field observations of construction of the sanitary sewer lines were performed by NIRA Consulting Engineers, Inc. on behalf of the Collier Township Municipal Authority; and

WHEREAS, NIRA Consulting Engineers, Inc., by letter of October 20, 2008, advised the Collier Township Municipal Authority that final inspection and testing of the sanitary sewer lines of the Neville Manor Plan of Lots was finally complete; and,

WHEREAS, the sanitary sewer lines and manholes passed the required air and deflection mandrel tests and manholes passed the necessary vacuum test; and,

WHEREAS, NIRA Consulting Engineers, Inc. recommended that the sewer lines listed in the attached exhibit sheets be accepted by the Collier Township Municipal Authority; and,

WHEREAS, Neville Manor, Inc. now is required to provide to the Collier Township

Municipal Authority, its certification as to the construction cost of the said lines which were constructed at a construction cost of \$150,097.00.

WHEREAS, Neville Manor, Inc. is now required to, has or will arranged to post with the Collier Township Municipal Authority a maintenance bond or letter of credit in the amount of fifteen (15%) percent of the construction costs and said bond is for a period of eighteen months from the date of the completion and acceptance of the work and is in the amount of \$22,514.00.

NOW THEREFORE, the Collier Township Municipal Authority at a publicly held meeting on the 13th day of November 2008.

1. Reviewed this Resolution, and formerly adopted the Resolution, accepting ownership and control of the sanitary sewer lines and manholes listed in the attached exhibit as of November 13, 2008 or the date of receipt of the maintenance bond, whichever is the latest.
2. The lines and manholes hereby accepted are referred to as the Neville Manor Plan of Lots, the said system comprising two segment of line, one being approximately 4,464.96 linear feet of 8" PVC pipe, approximately 91.90 linear feet of 8"DI pipe, for a total of 4,555.50 linear feet of 8" PVC/DIP pipe, 321.08 linear feet of 12" PVC and 51.28 linear feet of 12" DIP along with thirty-five (35) manholes located in or near Neville Manor.
3. In addition, the lines and manholes hereby accepted are referred to as part of the existing Cloverleaf sewer system comprising approximately 1,408.30 linear feet of 8" PVC pipe and eight (8) manholes all being formerly a part of the existing privately owned Cloverleaf sanitary system as an Authority sanitary sewer system now and into


the future.

Descriptions of all of the lines and manholes being accepted are fully described in the attached exhibit.

3. This Resolution of acceptance of the public improvement, shall be maintained as part of the records of the Collier Township Municipal Authority and a copy shall be delivered to Neville Manor, Inc. and a copy shall be filed with the bonding company, or their agents, who have agreed to the issuance and delivery of a said maintenance bond, as required above, to the Collier Township Municipal Authority.

Adopted this 11th day of December 2008, by a majority vote of the members of the Collier Township Municipal Authority.

COLLIER TOWNSHIP MUNICIPAL AUTHORITY



Daniel Oberleitner, Chairman



Dan Fotovich, Secretary

NEVILLE MANOR
SANITARY SEWERS
Collier Township Municipal Authority
Contract No. 6-143-76

<u>MH to MH Pipe Segment</u>	<u>PIPE SIZE/ COMPOSITION</u>	<u>AIR TEST</u>	<u>MANDREL TEST</u>	<u>VACUUM TEST</u>	<u>C - C FOOTAGE</u>
Ex 3/2 -2*	8" D.I.	7/26/05	N/A D.I.P.	7/27/05	91.09
2 - 2A*	8" PVC	9/23/05	9/23/05	9/23/05	143.50
2A - 2B*	8" PVC	9/23/05	9/23/05	9/23/05	90.46
2 - 3*	8" PVC	7/26/05	8/11/05	9/23/05	182.53
3 - 4*	8" PVC	9/23/05	9/23/05	9/23/05	302.53
4 - 5*	8" PVC	9/23/05	9/23/05	9/23/05	108.12
5 - 6*	8" PVC	9/23/05	9/23/05	6/7/06	182.42
6 - 7*	8" PVC	6/7/06	7/14/06	6/7/06	75.02
7 - 8*	8" PVC	7/14/06	7/14/06	6/7/06	191.65
8 - 9*	8" PVC	7/14/06	7/14/06	6/7/06	108.81
9 - 10*	8" PVC	6/7/06	7/14/06	6/8/06	77.63
10 - 11*	8" PVC	6/7/06	7/14/06	6/7/06	207.04
11 - 12*	8" PVC	6/7/06	7/14/06	6/7/06	237.88
12 - 13*	8" PVC	6/7/06	7/14/06	6/7/06	148.43
13 - 14*	8" PVC	6/7/06	7/14/06	6/7/06	165.22
14 - 14A*	8" PVC	6/7/06	7/14/06	6/7/06	90.05
5 - 18*	8" PVC	9/23/05	9/23/05	10/17/05	105.38
18 - 19*	8" PVC	9/23/05	9/23/05	9/23/05	83.15
3 - 15*	8" PVC	9/23/05	9/23/05	9/23/05	64.43
15 - 16*	8" PVC	9/23/05	9/23/05	9/23/05	253.91
16 - 17*	8" PVC	9/23/05	9/23/05	9/23/05	118.60
Ex 23 - 33	8" PVC	7/26/05	7/29/05	7/27/05	51.28
Ex 24 - 23*	8" PVC	7/26/05	7/29/05	7/28/05	148.31
23 - 24*	8" PVC	7/26/05	7/29/05	7/28/05	134.87
24 - 25*	8" PVC	7/26/05	7/29/05	7/28/05	151.34
25 - 26*	8" PVC	7/26/05	7/29/05	7/28/05	130.17
26 - 26A*	8" PVC	7/26/05	7/29/05	7/27/05	47.69
26A - 27*	8" PVC	7/26/05	7/29/05	7/27/05	153.04
27 - 27A*	8" PVC	7/26/05	7/29/05	7/27/05	164.69
27A - 28*	8" PVC	7/26/05	7/29/05	7/27/05	86.17
29 A - 29*	8" PVC	5/2/06	5/2/06	6/8/06	127.45
29 - 30*	8" PVC	6/8/06	7/14/06	6/8/06	181.10
29 - 31*	8" PVC	6/8/06	7/14/06	6/8/06	196.41
33* - 34*	12" PVC	10/17/05	10/17/05	10/17/05	197.00
34 - 35*	12" PVC	10/18/05	10/18/05	10/18/05	124.08
Ex 25 - 35*	12" PVC				7.00

Total CC Footage of Pipe 4,928.41

Total CC Footage of 8" PVC 4,464.96

Total CC Footage of 8" DIP 91.09

Total CC Footage of 12" PVC 321.08

Total CC Footage of 12" DIP 51.28

Total number of Manholes 35 each

01/08/08

Revised 10/16/08

NEVILLE MANOR (EXISTING CLOVERLEAF)

SANITARY SEWER

Collier Township Municipal Authority

Contract No. 6-143-76

<u>MH to MH</u> <u>Pipe Segment</u>	<u>PIPE</u> <u>SIZE/</u> <u>COMPOSITION</u>	<u>AIR</u> <u>TEST</u>	<u>MANDREL</u> <u>TEST</u>	<u>VACUUM</u> <u>TEST</u>	<u>C - C</u> <u>FOOTAGE</u>
8/2* - 29A*	8" PVC	5/3/06	5/3/06	5/3/06	
29A - 7/2*	8" PVC	5/3/06	5/3/06	5/3/06	51.70
7/2 - 6/2*	8" PVC	5/3/06	5/3/06	5/4/06	227.10
6/2 - 5/2*	8" PVC	5/3/06	5/3/06	5/3/06	90.60
5/2 - 4/2*	8" PVC	5/3/06	5/3/06	5/3/06	298.60
4/2 - 3/2 *	8" PVC	5/3/06	5/3/06	5/3/06	183.20
3/2 - 2/2*	8" PVC	5/3/06	5/3/06	5/5/06	302.80
2/2 - 1/2*	8" PVC	5/3/06	5/3/06	5/5/06	157.00
1/2 - Ex 12*	8" PVC	5/3/06	5/3/06	5/5/06	97.30

Total CC Footage 8" PVC

1,408.30

Total number of Manholes

8 each

All existing sewer lines have been cleaned and video inspected.